



**GENERAL PROGRESS SUMMARY**

This week marks four months since the start of construction. Crews are putting the finishing touches on the buildings roofing and insulation, with work expected to continue into early next week. Once complete, the project will transition into interior masonry and and mechanical rough in's, keeping porgress moving steadily forward.

SCHEDULE UPDATE			
OVERALL SCHEDULE		MILESTONES	
ORIGINAL COMPLETION	05/01/2026	West Masonry Knee Wall	11/12/2025
PROJECTED COMPLETION	05/01/2026	PEMB Erection	1/19/2026

The project is currently progressing on schedule with an anticipated completion date of 05/01/2026.

UPCOMING WORK		
NEXT WEEK (01/19/26)	SECOND WEEK (01/26/26)	THIRD WEEK (02/02/26)
<ul style="list-style-type: none"><li>- Building Interior Insulation</li><li>- Begin Interior Masonry</li><li>- In-Wall MEP Rough-in's</li><li>- Rough-in Mechanical Room</li></ul>	<ul style="list-style-type: none"><li>- Continue Interior Masonry</li><li>- Paint East Corridor</li><li>- Overhead MEP Rough-in's Begin</li><li>- Begin Framing Interior Walls</li></ul>	<ul style="list-style-type: none"><li>- Continue Interior Masonry</li><li>- Install Operable WIndows</li><li>- Overhead MEP Rough-in's Continue</li></ul>



