



## GENERAL PROGRESS SUMMARY

Construction officially reaches the five-month mark this month, with crews continuing work on the masonry shafts and interior footings. Masonry operations will continue along the south side of the building, followed by construction of the center masonry shaft. In addition, crews are expected to wrap up the south foundation wall next week, marking another major step forward in the project's progress.

## SCHEDULE UPDATE

OVERALL SCHEDULE		MILESTONES	
ORIGINAL COMPLETION	05/24/2027	North Masonry Shafts Complete	01/02/2026
PROJECTED COMPLETION	05/24/2027	Interior Footings	01/16/2026

The project is currently progressing on schedule with an anticipated completion date of 05/24/2027

## UPCOMING WORK

NEXT WEEK (01/19/2026)	SECOND WEEK (01/26/2026)	THIRD WEEK (02/02/2026)
<ul style="list-style-type: none"><li>- Interior Foundations</li><li>- South Masonry Shafts</li><li>- Finish South Foundation Wall</li></ul>	<ul style="list-style-type: none"><li>- Continue South Masonry Shafts</li><li>- Begin Center Masonry Shaft</li></ul>	<ul style="list-style-type: none"><li>- Continue Center Masonry Shaft</li><li>- Begin Building Pad Subbase</li></ul>

