



GENERAL PROGRESS SUMMARY

This week marked another significant step forward as crews completed the second level slab on deck pour and began forming the tunnel foundation walls. Mechanical and electrical rough-in's continue throughout the basement and first level, while structural steel erection progresses towards topping out the building.

SCHEDULE UPDATE

OVERALL SCHEDULE		MILESTONES	
ORIGINAL COMPLETION	06/18/2027	Second Level SOD	8/13/2026
PROJECTED COMPLETION	06/18/2027	Set Steel & Deck to Third Floor	08/07/2026

The project is currently progressing on schedule with an anticipated completion date of 06/18/2027

UPCOMING WORK

NEXT WEEK (08/17/26)	SECOND WEEK (08/24/26)	THIRD WEEK (08/31/26)
- Lower/First Level Overhead/In Wall Rough In - Door Frames - Form/Pour Tunnel - Sequence 5 Steel/Roof Joists - Set AHU's	- Lower/First Level Overhead/In Wall Rough In - Form/Pour Tunnel - First Level Framing - Final Steel Detailing - Underground Utilities	- Lower/First Level Overhead/In Wall Rough In - First Level Framing - Underground Utilities

