



GENERAL PROGRESS SUMMARY

This week marked a major milestone on site. Steel has reached the roof, the third level slab pour is underway, and part of the in-custody tunnel has been poured. Crews continue rough-ins on the first and second floors. Looking ahead, framing will continue on the second floor and will begin on the roof as we prepare to start roofing mid-October.

SCHEDULE UPDATE

OVERALL SCHEDULE		MILESTONES	
ORIGINAL COMPLETION	04/01/2026	Structural Steel Topped Out	09/05/2026
PROJECTED COMPLETION	04/01/2026	Combo STM/Sewer Complete	09/15/2026

The project is currently progressing on schedule with an anticipated completion date of 06/18/2027.

UPCOMING WORK

NEXT WEEK (09/21/2026)	SECOND WEEK (09/28/2026)	THIRD WEEK (10/05/2026)
- In wall/overhead rough-ins - Second floor framing - Parapet framing - Finish third level SOD - Backfill tunnel/prep site for rammed aggregate piers	- In wall/overhead rough-ins - Rammed aggregate piers - Second floor framing - Parapet framing - Second floor framing	- In wall/overhead rough-ins - Rammed aggregate piers - Second floor DensGlass top out - Second Floor Framing

